

# H1 Status Report


## HERA Coordination Meeting 12.1.2001

### ...the brief summary:

- some very time critical items
- on schedule for turn on

### Contents

- Beam pipe
- Silicon detectors  
BST/FST and CST
- CIP
- Schedule
- Wishes for start up



# AIBeMet Beam Pipe

---



## Status


- ok
- bake out to reduce water content

# BST/FST

---

## Status

- Bonding procedure established
- on track



## Schedule


- Jan-Feb strip bonding at DESY
- Jan-Mar wheel assembly
  - Feb repeater test (drive electronics)
- Feb pad module tests (trigger of the BST)
- Feb-Mar pad assembly
- Mar FST test
- End Mar FST installation
- Mar BST test
- Apr BST Installation

# CST

---

## Status

- Detector assembly complete
- rad hard electronics very late



## Schedule

mid Feb delivery of rad hard pipeline chips

Mar sawing of ladders, gluing and bonding of new chips

Apr installation

- **very time critical**
- fallback solution  
use less rad hard electronics (old process, new chips)

# Central Proportional Chambers (CIP)

---

## Status


- Chambers ready
- components for optical readout not up to specs
- final electronics installation now at DESY (internal rearrangement of schedule)



## Schedule


- Jan HV tests in Zurich
- mid Jan segment test with full electronics chain
- end Jan shipping of chambers and installation w/o electronics
- till end Feb VCSEL (re)ordering and selection for high light yield.
- repair of faulty fibre components (90 deg bend).
- Mar fitting of electronics in situ

# CIP Optical Readout




Chamber side:


6 VCSELs, 2 pin diodes  
5  $\mu\text{m}$  alignment



8 fibre connector



125  $\mu\text{m}$  fibres  
2 mm bend



Chamber Readout:

- $4 \times 625$  Mbps (effectively)
- $2 \times$  analog signals


VCSEL

- prototype ok
- 1st batch could not be bonded
- 2nd batch showed 30% lower gain
- 10 days delivery


Fibres

- prototypes ok
- 18/50 useable, need 40
- 10 days for repair

# CIPIX Board



- multilayer Kapton link
- 120 channel each
- each pair controlled by 8 optical fibres




## Present plan:

- fit all CIPIX boards individually w/o optical hybrid (have to sit tight to establish good contact)
- install boards in situ

# CIP Endflange

---



## Mounting of Electronics


- 40 modules
- 300 W
- water cooling (maintain good surface contact)



# GO Insertion

Status end February

- access from +z side alone
- requires H1 in park position with trackers installed



# Installation Schedule

---

- 4.1. Transport CTD to Hall North
- 15.-24.1. Install new CIP in CTD**
- 15.-17.1. Mount GOB fixture to LAr cryostat
- 25.1.-5.2. Cable and test CTD
- 30.1. Transport FTD to Hall North
- 7.-9.2. Install GOA support at LAr cryostat
- 7.2.-9.3 Install and test GO/GG subcooler box
- 8.2. Transport GO#3 magnet to Hall North
- 13.-21.2 Mount and test new central beam pipe
- 14.2. Move FTD, GOB support, CTD into cryostat
- 22.2. Move GO magnet with beam pipe into cryostat
- 28.2. Move H1 into beam position**
- 5.-13.3. Connect GO supplies
- 1.-18.3. Installation of CIP electronics**
- 14.-18.3. GO magnet cold test**
- 19.-29.3. Install and test FST
- 30.3.-6.4. Install and test CST
- 9.-16.4. Install and test BST
- 10.4 Transport GG magnet to Hall North
- 15.4. Easter Sunday
- 17.-25.4. Install and connect GG magnet
- 26.4.-2.5. GG magnet cold test**
- 3.-13.5. Install and test new BPC
- 14.-29.5. Install and test Spacals
- 1.6 Close H1**
- 2.-17.6. Cosmic test

## Installation Scheduled cont'd

---

### Tunnels 2001

- 22.-26.1. Install photon detector
- 5.-9.2. Install new FNC
- 19.-23.2. Install 60 m FPS pot
- 19.-23.3. Install ETAG-40

### **2.5. Close tunnel**

### HERA startup 2001

June H1 ready for machine startup

July luminosity measurement  
available

### Shutdown 2001/2002

- 17.12.-2.1. Install FPS fibre detectors

# Wishes for 2001

---

Some almost trivial remarks

## H1

- complete and operating detector

*in particular*

- new CIP
- CST with rad. hard electronics
- FST/BST

## Operation and Physics goals

- understand technical prerequisites for high luminosity running
- understand backgrounds
- establish high luminosity running

and then hopefully...

- establish polarization
- provide some data with polarized beams (a few  $\text{pb}^{-1}$ ).