

Summary of the 1st Beam Line Review Meeting Injector (23.10.2006)

15.11.2006

Review the status of:

- beam dynamics understanding and simulations
- completeness of beam line description
- conceptual design of beam line components

Identify:

- What has been done
- **What has to be done**
- Which information or prerequisite is missing to continue the work

Injector Introduction

Injector Simulations

Dark Current

Optics

Standard Diagnostics

PITZ Transverse Deflecting Structure

Special Diagnostics

Beam Dump

Warm Magnets

Vacuum Issues

- Klaus Flöttmann

- Mikhail Krasilnikov

- Jang-Hui Han

- Winfried Decking

- Dirk Nölle

- Sergey Korepanov


- Holger Schlarb

- Michael Schmitz



- Bernward Krause

- Kirsten Zapfe

The injector starts at the gun and ends at the beginning of the first module in linac 1




- XFEL Injector is based on the FLASH / PITZ injector
- Will be housed in large hall on DESY site XSIN/XSE




- **New design of section between gun and module**
 - more space for more diagnostic and dark current removal kicker
- **Special Gun RF components**
 - high power T-combiner
 - high power RF window
 - high power, high precision directional coupler


Beam transverse rms size and normalized emittance



– Finalize Design of Gun-Module-Intersection




- Studies of tolerances for cathode laser parameters: FWHM, rise/fall time, flat-top modulation
- Influence of the vacuum components (like a vacuum mirror, diagnostic cross etc) on the beam quality
- Impact of photo injector imperfections (misalignment)
- Velocity bunching
- Explore gun parameter space (charge, bunch shaping, ...)



- extrapolation of PITZ measured dark current to XFEL parameters
- a reduction by 3 - 4 orders of magnitude is needed


- include momentum and geometrical collimators between gun and module
 - momentum collimation especially efficient with longer half cell
 - **position of geometrical collimator not optimized**
 - these measures give reduction by factor of 30 in simulations
- improve cathode preparation (cleaning & polishing), conditioning, geometry (larger plug area) and mounting
- **dark current kicker to collimate in time domain**
 - this may require placement of absorbers into the module
- **foresee additional momentum collimation in dogleg**




XFEL Injector - 24.06.05 Drift through shielding

Unix version 8.51/16

23/10/06 10.31.14



- What's missing
 - laser heater section (before diagnostic)
 - transverse deflecting structure
 - possibility of additional bunch compression
- Next Steps
 - refine diagnostic section, include laser heater, study bunch compression options
 - Affects only XTIN, enough space, less time critical
 - improve chromatic/dispersive properties of dogleg
 - May influence XSIN layout, asap



- Precision aligned BPMs needed
- Procure HOMCoupler-BPM electronics
- add SR ports


- Standing wave (classic and ‘Paramonov’) and traveling wave cavities (1.3 GHz) studied for diagnostic section at PITZ
- Resolution limited due to longitudinal field component

	Classic cavity		“Paramonov” cavity		Travelling wave cavity	
	Tomography	Dispersive	Tomography	Dispersive	Tomography	Dispersive
Distance, m	2-4.2	6	2-4.2	6	2-4.2	6
V_{\perp} , MV	0.85-1.8	0.6	0.85-1.8	0.6	0.85-1.8	0.6
Q	21000	21000	15000	15000	19000	19000
P_{RF} , MW	up to 1	0.12	up to 0.17	0.02	up to 9.1	1.01
Field build up, μ s	~20	~20	~20	~20	~0.2	~0.2
Resolution	0.35 mm	25 keV	0.35 mm	25 keV	0.35 mm	25 keV

- **laser arrival time monitor (< 50 fs) (must)**
 - EOM technique
 - balanced DFG generation (LbSyn versus UV)
- **relative gun phase to laser phase monitor (can)**
 - launch of parasitic laser pulses (<50fs)
- **high precision e-beam arrival time monitor (must)**
 - specs: < 30fs arrival time precision w.r.t *LbSyn* @ 5MHz readout
- **transverse deflection structure for (must)**
 - longitudinal profile measurements: $\sigma_{\text{res}} < \sigma_t/20 = 300\text{fs}$
 - slice emittance measurements: $\sigma_{\text{res}} < \sigma_t/10, d\varepsilon_{\text{res}}/\varepsilon < 10\%$
 - slice energy spread: $\sigma_E < 1.3 \text{ keV}$
- **online transverse profile control within macro-pulse (recommended)**
 - kicker and off-axis screens
- **online longitudinal profile control (recommended)**
 - low frequency detector (50-400GHz), [fast, no bunch info]
 - streak camera [only single shot, pure dynamic range]
 - EO [multi-bunch possible, medium dynamic range]

- Several special diagnostic instruments still under development
- Special diagnostics concept has to be detailed
 - Reevaluate TDS specifications and resolution
 - Redesign lattice
 - Evaluate possible conflicts with dump requirements in the spectrometer/dump arm


Required capability: $E_0 \leq 300 \text{ MeV}$, $N_t \leq 2.5 \cdot 10^{13} \text{ e}^- = 4 \mu\text{C}$, $I_{\text{ave}} \leq 40 \mu\text{A}$, $P_{\text{ave}} \leq 12 \text{ kW}$



- Average heating no issue, slow sweep not required
- **Cyclic effects determine the beam size**
 - single bunch limit $\geq 20\mu\text{m}$ to $35 \mu\text{m}$, can not be decreased by fast sweeping
 - bunch train limit $\geq 0.9\text{mm}$ to 1.6mm w/o fast sweep
- **Fast sweeper requires 1m installation length and 2.5m resp. 5m drift space**
- C-Cu dump can deal with smaller spot size than Al dump

- Technical Specifications
 - magnet bore radius (half aperture): >20 mm
 - energy reach for magnet system: 100-150 MeV
- Quadrupols: 24
 - Magnet length in beam direction: 250 mm
 - Max. Gradient: 2.402 T/m
 - Pole tip field: 0.048 T
- Corrector magnets 24
 - Magnet length in beam direction: 100 mm
 - Field in the gap: 0.003 T
- Dipole magnets in the dogleg: 6
 - Magnet length in beam direction: 500 mm
 - Field in the gap: 0.314 T
- Magnet System specified
 - magnet field quality specifications missing
 - reduction of XFEL magnet types
 - responsibility for gun area magnets

- FLASH injector perfect test bed for XFEL injector
 - test improvements for XFEL as soon as possible
- careful planning of complete system necessary
 - reserve sufficient space for installation of components
 - modular set-up for good accessibility of components
 - avoid patchwork installations as we do have at FLASH



Example: Flash gun section upgrade

- The present design of the injector is mainly based on FLASH
- Many system improvements under way but not fully incorporated into a coherent design
- Space contingency in the injector tunnel relieves time pressure somewhat
- Experimental program at FLASH and PITZ directed at XFEL needs has to be detailed (performance stability and reproducibility, diagnostic concepts, ...)

Next Meeting

2nd Beam Line Review – Bunch Compression

December 11, 2006

14:00- 17:00