

HERA Status

HERA-Experiments Coordination Meeting

Tuesday, November 30, 2004

- ❖ Status of commissioning
- ❖ Next steps
- ❖ Problems with normal conducting magnets

Recommissioning

Complicated recommissioning schedule kept until November 11

- ❖ Burned GN Magnet coil
→ 6 working days needed to replace faulty magnets
- ❖ Further Magnet Problems: QQ17 OL ground fault
(inside cryostat ☹)
- ❖ Vacuum leak at new BPM
→ exchanged
- ❖ Several water leaks
- ❖ Network problems
→ all servers need reboot

**About 5-7
days
delay in
the
schedule**

	Planned Date	Actual Date
El-Weg Studies	Friday, October 15, 2004	Friday, October 15, 2004
Hall North PS p	Thursday, October 14, 2004	Thursday, October 14, 2004
p / e	Monday, October 18, 2004	Monday, October 18, 2004
e	Wednesday, October 27, 2004	Wednesday, October 27, 2004
Hall South PS p	Thursday, October 14, 2004	Thursday, October 14, 2004
p / e	Monday, October 18, 2004	Monday, October 18, 2004
Large PS Circuits	Monday, October 18, 2004	Monday, October 18, 2004
Wire installation	Monday, October 25, 2004	Monday, October 25, 2004
Start-up with protons I	Friday, October 22, 2004	Friday, October 22, 2004
Start-up with positrons	Friday, October 29, 2004	Friday, October 29, 2004
e-BPM Recommissioning	Monday, November 01, 2004	Monday, November 01, 2004
switch to electrons	Tuesday, November 02, 2004	Tuesday, November 02, 2004
Adjust IR magnet for e-	Wednesday, November 03, 2004	Wednesday, November 03, 2004
shielding removal	Wednesday, November 03, 2004	Wednesday, November 03, 2004
survey	Wednesday, November 03, 2004	Wednesday, November 03, 2004
magnet adjustment	Thursday, November 04, 2004	Thursday, November 04, 2004
survey	Friday, November 05, 2004	Friday, November 05, 2004
Start-up Electrons	Friday, November 05, 2004	Friday, November 05, 2004
first turn steering	Friday, November 05, 2004	Friday, November 05, 2004
injection optimization	Sunday, November 07, 2004	Sunday, November 07, 2004
adjust wire system	Monday, November 08, 2004	Monday, November 08, 2004
completion of shielding	Tuesday, November 09, 2004	Tuesday, November 09, 2004
<u>GN Exchange</u>		Monday, November 08, 2004
electron acceleration	Thursday, November 11, 2004	Tuesday, November 16, 2004
Electron-proton files	Friday, November 12, 2004	Wednesday, November 17, 2004
IR-Orbit, BBA, SR-Studies	Monday, November 15, 2004	Saturday, November 20, 2004
Luminosity Set-up + test	Sunday, November 21, 2004	Sunday, November 28, 2004
Lumirun	Sunday, November 28, 2004	Friday, December 03, 2004


Beam Optics Improvements, Checks and Empirical Corrections

Beam optics have been checked and empirically corrected using the established methods (ORM)

There are no surprises, need gradient correctors mainly in the North IR (as before), residual beta β beat $\sim 10\%$

Improvements:

Nonlinear tables for ramping to correct for saturation of GI-Magnets, intermediate optics for 23GeV



Dispersion
Measurement in
new 23GeV
optics for
smooth
transition
between
injection and
luminosity

Concern:

Electron Injection efficiency (more relevant due to expected lower luminosity lifetime)

Measures:


New optics in EL-line and HERAe injection region

Systematic optics measurements in EL-line

Results:


Indication for strong optical mismatch between EL and HERA-e → needs corr.

Injection efficiency optimized, maximum <70%, very sensitive not reproducible



Beam-Based Alignment

- Everything looks fine in the South IR
- In the North additional 2mr orbit kick unknown origin (as before)
- Explained by misalignment of GO IP-Tip by 7-10 mm? (GO Tip alignment failed)
- Attempts to move GO by this amount failed → need stronger HG field (+30%)
- Need further study , move H1 detector?




Test Sensitivity of GI-Temperature Sensors

Test on Nov 25 at 23GeV with $I_e=6\text{mA}$

South IR looks ok

North IR: very little space for vertical bumps (temperature dump on Monday morning)

→ need more study



Next Steps

- Complete BBA and temperature issues
- And set up luminosity running this week
- Start luminosity run end of the week
(about 5 days delay)
- Maintenance Day Dec 8
- Accelerator studies 3 days starting from Dec 20
- Christmas break: Dec 23-27
- 2005 Luminosity runs on Dec 27

Problems with Magnet Coils

- QS-Magnets (all coils (36) replaced 1995-8)
- QR-Magnets (all coils (72) replaced 2000/2001)

Remaining potential problems

- BU-Magnets
- QC-Magnets
- GN-Magnets
- QQ

BU Magnets

Vertically deflecting 4m dipole at 6 locations a 3 magnets a 2 coils

Inventory 36 coils



Situation:

2 BU Magnets developed a ground fault (NL, NR)

One in addition under suspicion (OR)

6 recently exchanged BU coils has all a problem with water leak underneath insulation → all BU coils will fail sooner or later

Spare Coil Situation

- 2 old spare coils originally available
- 9 spare coils built and delivered in 2004 by Efremov
- 24 further spare coils ordered (13 scheduled for July05, the rest until the end of 2005)
- One exchanged coil maybe re-useable

Coils Replaced

6 Coils NL

1 Coil NR

Sum of 36 Coils

QC Magnet

1.03m long Quadrupole magnets, 50mm pole radius, 15T/m

78 used in HERAe, 6 used in HERAp

Speciality: Coil wound with double conductor
The two layers are connected in series

Two failures so far:

- 1996 (short cut via cooling connection)
- 2001: short between neighboured windings

Spares available: 12 spare magnets

Measures planned: nothing so far

GN-Magnet

Function:

Vertically focusing low β septum quad for protons used in upgraded IR in N & S
24 Magnets installed

Special Property

High field 25T/m, high current density 45A/mm²

Problem

1 Magnet failed at maximum current 1600A (cooling interrupted)

Spares

1 spare magnet (used up)

Measures:

Power supply limited to 1470A



QQ Magnet

Superferric Correction Quadrupole in main quadrupole cryostats of HERA-p

- ❖ 30 quadrupole magnets installed
- ❖ 4 spare cryostats of main quadrupoles

Problem

Ground faults at

QQ17, NL113, QQ17 OL113, QQ19, OL175?

Measures:

- ❖ Magnets operated with ground free power supply
- ❖ Replacement of main quadrupole magnet prepared (was not performed during shut down)

